

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
PER-348341 SE6221 - Ladder Permit	BARNWELL CAMBRIDGE PTY LTD	 Ground level / MNR Room Tray	Killian Dixon Peter Melling Sheree Hendry Stephen Jenkins Warren Scott	3:09 PM 19/03/2026	3:09 PM 26/03/2026	In Progress
SE6213 - Hot Works Permit	BARNWELL CAMBRIDGE PTY LTD	 Level 2 / gantry L2	Killian Dixon Peter Melling Sheree Hendry Stephen Jenkins Warren Scott	11:10 AM 20/03/2026	3:10 PM 20/03/2026	Expired
SE6213 - Hot Works Permit	Ventrix Pty Ltd	 Ground level / Guard House + Front of House	Pedro Torres	7:00 AM 20/03/2026	4:00 PM 20/03/2026	Expired
SE6213 - Hot Works Permit	Parratech	 southern Gantry Level 3 / Generator modules on the gantry	Michael Lestrangle	7:00 AM 20/03/2026	4:00 PM 20/03/2026	Expired
SE6213 - Hot Works Permit	Parratech	 southern Gantry Level 1 / Generator modules on the gantry	Michael Lestrangle	7:00 AM 20/03/2026	4:00 PM 20/03/2026	Expired
SE6213 - Hot Works Permit	Parratech	 southern Gantry Ground / Generator modules on the gantry	Michael Lestrangle	7:00 AM 20/03/2026	4:00 PM 20/03/2026	Expired
SE6221 - Ladder Permit	Rintoul Pty Ltd	 Ground level / Security office	Blake Dwyer	7:00 AM 16/03/2026	4:30 PM 20/03/2026	Expired
SE6213 - Hot Works Permit	Brown and Moodie	 Ground level /	George Allagiannis	5:36 AM 20/03/2026	6:00 PM 20/03/2026	Expired Not Stopped
SE6213 - Hot Works Permit	Brown and Moodie	 Level 2 /	George Allagiannis	5:36 AM 20/03/2026	6:00 PM 20/03/2026	Expired Not Stopped
SE6213 - Hot Works Permit	Brown and Moodie		George Allagiannis	5:36 AM 20/03/2026	6:00 PM 20/03/2026	Expired Not Stopped

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
		Roof /				
SE6213 - Hot Works Permit	Brown and Moodie	External Staging Area /	George Allagiannis	5:36 AM 20/03/2026	6:00 PM 20/03/2026	Expired Not Stopped
SE6213 - Hot Works Permit	Brown and Moodie	 southern Gantry Level 3 /	George Allagiannis	5:36 AM 20/03/2026	6:00 PM 20/03/2026	Expired Not Stopped
SE6213 - Hot Works Permit	Brown and Moodie	 southern Gantry Level 1 /	George Allagiannis	5:36 AM 20/03/2026	6:00 PM 20/03/2026	Expired Not Stopped
SE6213 - Hot Works Permit	Brown and Moodie	 southern Gantry Ground /	George Allagiannis	5:36 AM 20/03/2026	6:00 PM 20/03/2026	Expired Not Stopped
SE6213 - Hot Works Permit	Brown and Moodie	 Level 1 /	George Allagiannis	5:36 AM 20/03/2026	6:00 PM 20/03/2026	Expired Not Stopped
SE6213 - Hot Works Permit	Brown and Moodie	 Level 3 /	George Allagiannis	5:36 AM 20/03/2026	6:00 PM 20/03/2026	Expired Not Stopped
SE6213 - Hot Works Permit	BARNWELL CAMBRIDGE PTY LTD	 Ground level / Syd 1 Phase 5	Killian Dixon Peter Melling Sheree Hendry Stephen Jenkins Warren Scott	7:00 AM 20/03/2026	7:00 PM 20/03/2026	Expired
SE6213 - Hot Works Permit	BARNWELL CAMBRIDGE PTY LTD	 Level 2 / Syd 1 Phase 5	Killian Dixon Peter Melling Sheree Hendry Stephen Jenkins Warren Scott	7:00 AM 20/03/2026	7:00 PM 20/03/2026	Expired
SE6213 - Hot Works Permit	BARNWELL CAMBRIDGE PTY LTD	 Roof / Syd 1 Phase 5	Killian Dixon Peter Melling Sheree Hendry Stephen Jenkins Warren Scott	7:00 AM 20/03/2026	7:00 PM 20/03/2026	Expired
SE6213 - Hot Works Permit	BARNWELL CAMBRIDGE PTY LTD	External Staging Area / Syd 1 Phase 5	Killian Dixon Peter Melling Sheree Hendry Stephen Jenkins Warren Scott	7:00 AM 20/03/2026	7:00 PM 20/03/2026	Expired

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
SE6213 - Hot Works Permit	BARNWELL CAMBRIDGE PTY LTD	 southern Gantry Level 3 / Syd 1 Phase 5	Killian Dixon Peter Melling Sheree Hendry Stephen Jenkins Warren Scott	7:00 AM 20/03/2026	7:00 PM 20/03/2026	Expired
SE6213 - Hot Works Permit	BARNWELL CAMBRIDGE PTY LTD	 southern Gantry Level 1 / Syd 1 Phase 5	Killian Dixon Peter Melling Sheree Hendry Stephen Jenkins Warren Scott	7:00 AM 20/03/2026	7:00 PM 20/03/2026	Expired
SE6213 - Hot Works Permit	BARNWELL CAMBRIDGE PTY LTD	 southern Gantry Ground / Syd 1 Phase 5	Killian Dixon Peter Melling Sheree Hendry Stephen Jenkins Warren Scott	7:00 AM 20/03/2026	7:00 PM 20/03/2026	Expired
SE6213 - Hot Works Permit	BARNWELL CAMBRIDGE PTY LTD	 Level 1 / Syd 1 Phase 5	Killian Dixon Peter Melling Sheree Hendry Stephen Jenkins Warren Scott	7:00 AM 20/03/2026	7:00 PM 20/03/2026	Expired
SE6213 - Hot Works Permit	BARNWELL CAMBRIDGE PTY LTD	 Level 3 / Syd 1 Phase 5	Killian Dixon Peter Melling Sheree Hendry Stephen Jenkins Warren Scott	7:00 AM 20/03/2026	7:00 PM 20/03/2026	Expired